

STATEMENT SHOWING THE POSITION OF MLA AREA DEVELOPMENT SCHEME -2003-04

State : Assam

Constituency : RATABARI

Sl. No.	Name the scheme	Amount allocated	Amount sanctioned	Amount released	Position of scheme completed/on-going	Executing Agency
1	2	3	4	5	6	7
1.	Constn. of Community Hall near Cheragi PHE	1.00	1.00	1.00	Completed	BDO Dullavcherra
2.	Constn. of Community Hall near Sudesna Sahid Bedi at Dullavcherra	0.50	0.50	0.50	Completed	-do-
3.	Constn. of RCC Bridge near Kekragool L.P. School	1.00	1.00	1.00	Completed	
4.	Constn. of Community Hall near Shivmandir at Oliviacherra T.E.	0.50	0.50	0.50	Completed	
5.	Constn. of Community Hall near Kali Mondir at Singla T.E.	0.50	0.50	0.50	Completed	
6.	Constn. of Road from Lalbalu Kashia Punji Katanala L.P. School via Khasia Tilla	0.50	0.50	0.50	Completed	
7.	Constn. of Community Hall near Kachukauri Akra	0.50	0.50	0.50	Completed	
8.	Constn. of Community Hall at Chargola T.E. Near Garden Bazar Masjid	0.50	0.50	0.50	Completed	
9.	Constn. of Community Hall near Tarapur Moktab (Patiala)	0.50	0.50	0.50	Completed	
10.	Constn. of Community Hall near Billbari Moktab adjoining Billbari Masjid	0.50	0.50	0.50	Completed	
11.	Constn. of Chatrabash of Zamul Ulama Nazami Madrassa, Ratabari	1.00	1.00	1.00	Completed	Principal, Zamul Uluma Nezamia Madrassa, Ratabari
12.	Constn. of School building of R.K. Vidyapith R.K. Nagar	2.00	2.00	2.00	Completed	Principal, R.K. Vidyapith HSS R.K.Nagar
13.	Constn. of S.C. Women's Hostel at R.K. Nagar College Campus	1.00	1.00	1.00	Completed	
14.	Constn. of Sanitary Latrine and Urinal in the Campus of Narayan Nath HS School Anipur	1.00	1.00	1.00	Completed	Principal Narayan Nath H.S. School, Anipur
15.	Constn. of Community Hall near shed Abdul Jalil Choudhury Hafizia Madrassa	0.50	0.50	0.50	Completed	Secy. Shah Abdul Zalil Choudhury Hafijea Madrassa, Ratabari
16.	Constn. of Community Hall near Girls Hafigia Madrassa Adjoining Chanmari Idgah	0.50	0.50	0.50	Completed	Principal Girls Hafigia Madrassa Chanmari , Leelachila
17.	Installation of Transformer under R.K. Sub-division	1.00	1.00	1.00	Completed	Chief Executive Officer, Cachar Electrical
18.	Constn. of Mullakhal Bridge on Anipur to Asimganj Road	0.93	0.93	0.93	Completed	Executive Engineer, PWD(Rd.)

Source : Asstt. Planning Officer, DP Cell, D.C's Office Karimganj

19.	Re-activation of Transformer for the following of 16 KBA 25,63,100 KV (i) Purba Fanai (ii) Bhutucherra (iii) Gombira Coloney (iv) Cheragi PT-II (v) Bethubari (vi) Ullashnagar (vii) Chennighat (viii) Kalacherra PHC 25 KVA (ix) West Tongibari 63 KV (x) Chargula T.E. 100 kv	1.18262	1.18262	1.18262	Completed	
20.	Constn. of boundary wall of Kali Mondir 3 No. line under Bidyanagar T.E.	2.00			On-going	Secy. Constn. Committee Kalimandir at lane No.3 Bidyanagar
21.	Constn. of Road from R.K. Nagar College Road to Dolugang	1.00			Completed	Sr.BDO, R.K. Nagar
22.	Constn. of Road Kalapani L.P. School to Baruala Bazar	0.57	0.57	0.45	On-going	
23.	Constn. boundary wall of Community Hall at R.K. Nagar Malikbari	2.00	1.50	2.00	Completed	
24.	Constn. of Community Hall at Kalibari Bazar	2.00	1.50	1.50	Completed	PD, DRDA
25.	(1) Installation of Tara Hand pump including Constn. of Plat form drain soak pit etc. 75 Nos. Tara Hand Pump (2) Dev. Of Traditional sources pond 40 Nos.	2.0025			Completed	
26.	Constn. of Road from Singla River to Dwargarpar Starting from Mathura Bazar Point	1.70			Completed	
27.	Constn. of Road from North Pathakhauri to South Pathakhauri via Quami Madrassa	1.10			Completed	
28.	Imp. Of vill. Road at Chuto Bubirbond with one slab culvert	2.50			Completed	